

Albany Avenue Pedestrian and Bicycle Improvement Project: NYS DOT PIN 78762.83

August 17th, 22 – Oct 31st, 23



2022
August

Step 1 Plan

Review Historical Data
Estimates/Proposals
Draft Documentation
Produce Project Strategy

2022
September

Step 2 Project

Submit Project Documentation
Prepare Design Procurement RFQ
Issue Design RFQ

2022
October

Step 3 Procure

Select Design RFQ Contractor
Conduct Public Hearing and Produce Status Report - DOT

2022
November

Step 4 Evaluate

Propose Design Contractor and Seek DOT Award Approval

2022
December

Step 5 Award

Award Contract Start Preliminary Design/Analyses
Request Watermain Design

Albany Avenue Pedestrian and Bicycle Improvement Project: NYS DOT PIN 78762.83

August 17th, 22 – Oct 31st, 23



2023
January

Step 6 Design

HVEA Produce Prelim Design

Establish Steering Committee Finish Financial Analyses

2023
Feb-Mar

Step 7 Design

HVEA Produce Prelim Design

Meet with National Grid - Power

Evaluate and Award Watermain Design Contract

2023
April - May

Step 8 Design

HVEA Produce Prelim Design

HVEA to Produce Prelim Water Design

Meet Steering Committee May 31st

Teams Meeting

2023
June

Step 9 Design

Conduct Initial Public Hearing – June 28th

Introduce HVEA to the Residents

Provide Preliminary Design Concepts and Answer Questions

and Produce Status Report DOT – June 30th

2023
July – Aug

Step 10 Design

HVEA to submit preferred preliminary design to DOT and seek Approval for Preliminary Design and Allow for Start of Final Detailed Design

08/17/22

Village of Kinderhook

Albany Avenue Pedestrian and Bicycle Improvement Project: NYS DOT PIN 78762.83

August 17th, 22 – Oct 31st , 23



2023
November

2023
Sept-Nov

2023
December

2024
January

2024
April

Step 11

Start Final Design
Accelerate the
Intensity of the
Work Effort

Produce Drawings
and Bid Packages,
Engage with
Vendors and
Construction firms

Step 12

Finish Draft of Final
Design and Bid
Packages and Meet
Steering Committee
Oct 25th - **Done**

Teams Meeting

**Conduct Second
Public Hearing –
November 15th**

Present Final Design
Concepts, Answer
Questions

Step 13

HVEA presents Final Design
to DOT December 20th, 2023
and seeks Approval for Final
Design to Proceed with
Materials Acquisition and
Selection of Construction
Contractors

Step 14

Proceed with the
Acquisition of
Materials and
Selection of
Construction
Contractors

Step 15

Meet Steering
Committee April 3rd,
2024
Conduct Third Public
Hearing April 17th,
2024
Start Construction
April 30th, 2024

Albany Avenue Pedestrian and Bicycle Improvement Project: NYS DOT PIN 78762.83

*Proposed Workshop Additions Covering Resident Concerns to be Held at the Kinderhook Fire Dept
– Palmer Engine and Hose*

39 Chatham Street, Kinderhook New York



Step 12 a

Oct 24th 6 - 8

*Trees and
Landscaping*

Done



Step 12 b

Oct 26th 6 - 8

*Speed Reduction
and Bicycle and
Pedestrian Safety*

Done



Step 12 c

Nov 28th 6-8

*Historic
Preservation
Update and*

*Review of New
York Parks Site
Report*



Step 12 d

Nov 30th 6-8

*Signs and Street
Markings*



Step 12 e

Dec 7th 6-8

*Water Main
Project*